

Title of Report:	Castlerock Footbridge Update
Committee Report Submitted To:	Environmental Services Committee
Date of Meeting:	16 <sup>th</sup> February 2023
For Decision or For Information	For Information

Linkage to Council Strategy (2021-25)			
Strategic Theme	Protecting, promoting and enhancing our unique natural		
	environment and assets		
Outcome	Reinstatement of listed rail bridge		
Lead Officer	Head of Estates		

Budgetary Considerations		
Cost of Proposal	Unknown	
Included in Current Year Estimates	No	
Capital/Revenue	Capital	
Code		
Staffing Costs		

Screening Requirements	Required for new or revised Policies, Plans, Strategies or Service Delivery Proposals.		
Section 75 Screening	Screening Completed:	N/A	Date:
	EQIA Required and Completed:	N/A	Date:
Rural Needs Assessment	Screening Completed	N/A	Date:
(RNA)	RNA Required and Completed:	N/A	Date:
Data Protection Impact	Screening Completed:	N/A	Date:
Assessment (DPIA)	DPIA Required and Completed:	N/A	Date:

## 1.0 <u>Purpose of Report</u>

The purpose of this report is to update members on the status of Castlerock Footbridge.

## 2.0 <u>Background</u>

In 1996 Coleraine Borough Council entered into a 10,000 year lease with NI Transport Holding Co. (NITHC) for the upkeep of the footbridge at Castlerock Railway Station. In 2017 Council approved the contract for the removal and assessment of the bridge with a view to ascertaining can it be restored and at what cost.

## 3.0 Update since last meeting

Council's structural consultants have submitted an outline programme for the work required to get the bridge back into its' original location over the railway line in Castlerock. It is summarised below:

Activity	Completion by		
Review structural report, prepare repair schedule and tender documents	3 <sup>rd</sup> March		
Prepare estimate for council consideration	3 <sup>rd</sup> March		
Finalise & issue tender package	24 <sup>th</sup> March		
Tender period	21 <sup>st</sup> April		
Assess tenders and issue tender report	5 <sup>th</sup> May		
Council approval & appoint contractor	19 <sup>th</sup> May		
Contract period	1 <sup>st</sup> September		

The cost estimate will be brought back to committee in March for a decision.

## 4.0 <u>Recommendation</u>

Committee are asked to note the above information.